

# US Hwy 14 (6<sup>th</sup> Street) Reconstruction

20<sup>th</sup> Ave to 34<sup>th</sup> Ave

Newsletter #7

June 9<sup>th</sup>, 2017



### PROJECT INFO

Contract Amount  
**\$16,353,880.86**

Completion Date  
**June 30, 2018**

### Project Website link

<http://www.sddot.com/travelers/projects/6thStBrkgs/default.aspx>


### Contract No:

PH 0014(177)421 PCN 546N  
IM 0295(40)132 PCN 04TW  
WW 1601 PCN X03N

The project will be completed in 3 Major Phases.

- Phase 1A – north side of 6<sup>th</sup> Street
- Phase 1B – 22<sup>nd</sup> Ave intersection
- Phase 2 – south side of 6<sup>th</sup> Street
- Phase 3 – median / service roads

The current status of these phases is shown in the graphic below.



**Project Photo:** Installed pavement and light poles @ east end of the project (from 34<sup>th</sup> Ave looking west)



### Project Update

- The intersection of 22<sup>nd</sup> Ave & Hwy 14 is **closed!!!**
  - Existing roadway removals are complete.
  - Utility (sewer / water / storm sewer) installations are nearly complete.
  - Roadway grading is underway.
- 32<sup>nd</sup> Ave is complete & open @ the north side of 6<sup>th</sup> Street.
- Lefevre Dr @ the north side of 6<sup>th</sup> St, is closed and will remain closed for another 3 weeks.
- Roadway paving and grading is progressing west.
  - Roadway paving is complete from 34<sup>th</sup> Ave to I-29.
  - Roadway grading is complete from I-29 to Sunrise Ridge Road.
  - Roadway paving will soon be completed from I-29 to Sunrise Ridge Road.
- Girder installation is complete for the new I-29 bridge @ the north side of 6<sup>th</sup> Street.
- Bridge deck work is underway for the new I-29 bridge @ the north side of 6<sup>th</sup> Street.



### Upcoming Work

- Pavement installations will continue on the north side of 6<sup>th</sup> Street.
- Pavement installations will begin for the intersection of 22<sup>nd</sup> Ave & Hwy 14.
- Bridge deck work for the new I-29 bridge will continue.
- The intersection of 22<sup>nd</sup> Ave & Hwy 14 will remain closed thru early August.



### PROJECT TEAM



**South Dakota DOT**  
John Rittershaus, Project Manager  
[john.rittershaus@state.sd.us](mailto:john.rittershaus@state.sd.us)  
Office: (605) 688-5003  
Cell: (605) 881-7145



**BX Civil & Construction**  
Nic Auringer, Project Manager  
[nauringer@bx-cc.com](mailto:nauringer@bx-cc.com)  
Office: (605) 428-5483  
Cell: (605) 351-4350



**City of Brookings**  
Jackie Lanning, City Engineer  
[jlanning@cityofbrookings.org](mailto:jlanning@cityofbrookings.org)  
Office: (605) 692-6629  
Cell: (605) 691-3567



**Brookings Municipal Utilities (BMU)**  
Eric Witt, Project Engineer  
[ewitt@swiftel-bmu.com](mailto:ewitt@swiftel-bmu.com)  
Office: (605) 697-8410  
Cell: (605) 691-3334



To receive your newsletter by email, send a request to [lance.mcqueen@hdrinc.com](mailto:lance.mcqueen@hdrinc.com)