

I-90 EXIT 14 INTERCHANGE

27TH ST & HWY 14A/COLORADO BLVD

SPEARFISH, SD

Bulletin No. 33—August 29, 2017



The bridge crew continues making progress placing the decking on the second half of the bridge. Placement of the reinforcing steel will begin this week. The first of three deck pours is scheduled for the first week in September. All three remaining deck pours should be completed by the end of September.

Paving of the westbound on ramp began last week. Crews will continue paving operations on the westbound on ramp. The contractor has also begun preparing the eastbound off ramp for paving. Miscellaneous concrete pours will continue throughout the project.

The contractor has completed paving the southeast portion of the intersection at 27th St and 1st Ave. Work has begun on the northeast portion. The truck detour on north 27th St and Industrial Dr around the 1st Ave and 27th St intersection will remain in place as needed. Trucks, trailers, campers, and all vehicles in excess of 20 feet long and/or 7 feet wide shall continue to use the detour route until the construction of the intersection is complete. The north-east portion of this intersection is scheduled to be complete in approximately two weeks.

Crews continued landscaping work in the vicinity of Colorado Blvd and 27th St. Work also continues on the bike path at northwest corner of Colorado Blvd and 27th St. Luminaire poles continue to be installed and energized as the paving progresses. The contractor will finish joint sealing and install the remaining pavement markings on Colorado Blvd as weather permits. The curb and gutter along with the valley gutter has been completed in front of Pizza Ranch.

Please continue to be on the lookout for flaggers, construction workers, and equipment adjacent to the roadway, construction equipment entering and exiting the work zone, as well as suddenly slowing, merging and stopped traffic. Motorists are also asked to slow down through the work zone.


Weekly project meetings are open to the public and are every Thursday at 2:00 p.m. in the Hudson Hall (Room C), 222 W Hudson St, Spearfish, SD.

Road construction information for this project can be found at the following links as it becomes available:

<http://www.sddot.com/travelers/projects/Exit14/>
www.safetravelusa.com/sd
Dial 511



Belle Fourche Area Office
Joel Flesner, Project Engineer
10921 W. Highway 34
Belle Fourche, SD 57717
Office: (605)892-2872
Cell: (605)391-8857



Heavy Constructors, Inc.
Tom Stalley, Superintendent
4101 Deadwood Avenue North
Rapid City, SD 57702
Office: (605)342-3152
Cell: (605)381-1122