


**US Hwy 14 (6<sup>th</sup> Street) Reconstruction**  
 20<sup>th</sup> Ave to 34<sup>th</sup> Ave  
**Newsletter #17**  
**October 30<sup>th</sup>, 2017**




**PROJECT INFO**  
 Contract Amount  
**\$16,353,880.86**  
 Completion Date  
**June 30, 2018**

**Project Website link**  
<http://www.sddot.com/travelers/projects/6thStBrkgs/default.aspx>  
 Contract No:  
 PH 0014(177)421 PCN 546N  
 IM 0295(40)132 PCN 04TW  
 WW 1601 PCN X03N

The project will be completed in 3 Major Phases.

➤ Phase 1A – north side of 6<sup>th</sup> Street    ➤ Phase 2 – south side of 6<sup>th</sup> Street  
 ➤ Phase 1B – 22<sup>nd</sup> Ave intersection    ➤ Phase 3 – medians / service roads

The current status of these phases is shown in the graphic below.



**Project Update**

- **Phase 2 work is complete!!!**
- **Phase 3 work has begun!!!**
  - Traffic has been returned to both sides of Hwy 14, 22<sup>nd</sup> Ave to 34<sup>th</sup> Ave!!!
  - No more side street closures are anticipated!!!
- Median work on Hwy 14 has been started.
  - The inside lanes are closed off to allow for this median work.
  - The outside lanes will be closed off after the median work is complete to allow for completion of the shoulder / sidewalk work.
- The new bridge over I-29 is open on both the north and south sides!!!
  - The bridge railing and pedestrian / sidewalk railing is being installed.
  - The berms at the bridge ends will also be having some work completed on them.
- The service roads west of I-29 will remain in-place thru this upcoming winter.
  - These service roads will be altered / removed next spring.
  - The service road work and all final items will be completed by June 30, 2018.

**Project Photo:** Bridge work @ I-29 bridge.  
 (looking south)



**PROJECT TEAM**



**South Dakota DOT**  
 Connecting South Dakota and the Nation

**South Dakota DOT**  
 John Rittershaus, Project Manager  
[john.rittershaus@state.sd.us](mailto:john.rittershaus@state.sd.us)  
 Office: (605) 688-5003  
 Cell: (605) 881-7145

**BX**  
 civil & construction

**BX Civil & Construction**  
 Nic Auringer, Project Manager  
[nauringer@bx-cc.com](mailto:nauringer@bx-cc.com)  
 Office: (605) 428-5483  
 Cell: (605) 351-4350

**brookings**  
 SOUTH DAKOTA

**City of Brookings**  
 Jackie Lanning, City Engineer  
[jlanning@cityofbrookings.org](mailto:jlanning@cityofbrookings.org)  
 Office: (605) 692-6629  
 Cell: (605) 691-3567

**B** **BROOKINGS**  
 municipal utilities

**Brookings Municipal Utilities (BMU)**  
 Eric Witt, Project Engineer  
[ewitt@swiftel-bmu.com](mailto:ewitt@swiftel-bmu.com)  
 Office: (605) 697-8410  
 Cell: (605) 691-3334

**HR**

To receive your newsletter by email, send a request to  
[lance.mcqueen@hdrinc.com](mailto:lance.mcqueen@hdrinc.com)