



US Hwy 14 (6th Street) Reconstruction
 20th Ave to 34th Ave
Newsletter #2
March 30th, 2017



PROJECT INFO
 Contract Amount
\$16,353,880.86
 Completion Date
June 30, 2018

Project Website link
<http://www.sddot.com/travelers/projects/6thStBrkgs/default.aspx>
 Contract No:
 PH 0014(177)421 PCN 546N
 IM 0295(40)132 PCN 04TW
 WW 1601 PCN X03N

Project Overview:


- Project will completely reconstruct US Hwy 14 (6th Street) from 20th Ave to 34th Ave.
- 22nd Ave will be reconstructed 500' west, north and south of the 6th Street intersection.

Project Features

- 6th Street will have 2 lanes in each direction, plus turn lanes and a center raised median.
- The adjacent service roads will be modified and/or removed for traffic safety.
- The existing bridges over I-29 will be reconstructed to be one single bridge.
- 9" concrete surfacing will be installed for 6th Street and 22nd Avenue.
- An improved storm drainage system will be installed along the project.
- A new 8" watermain will be installed, both west and east of I-29.
- Sanitary sewer will be installed along 22nd Ave and east of I-29.
- Decorative light poles will be installed along the project.

Project Update

- Construction has **begun!!!**
- Preparatory work began on Monday, March 20th.
- Temporary signals and surfacing are being installed.
- Phase 1 is to begin in the next weeks.
 - Two-way traffic will be maintained in the Eastbound Lanes while work on the Westbound Lanes is progressing/completed.
 - The Westbound I-29 Bridge removal and steel pile installation will be begin in this phase.
 - Pavement removals on the north side of 6th Street will begin in this phase.
 - Storm sewer and water pipe installations will begin in this phase.
 - Many loud noises and "thuds" will occur during the removal and steel piling work.



Project Phasing

- The project will be completed in **3 Major Phases.**
 - Phase 1A – north side of 6th Street
 - Phase 1B – 22nd Ave intersection
 - Phase 2 – south side of 6th Street
 - Phase 3 – median and service roads
- Phase 1A will begin in early April.
- The intersection of 22nd Avenue will be closed for 2-3 months starting in May at the end of the SDSU semester.
- Phase 3 (service roads and median) will likely be completed next year.



Project Photo
 Installation of temporary surfacing @ median, west of I-29 (looking east)



South Dakota DOT
 John Rittershaus, Project Manager
john.rittershaus@state.sd.us
 Office: (605) 688-5003
 Cell: (605) 881-7145

BX civil & construction
 Nic Auringer, Project Manager
nauringer@bx-cc.com
 Office: (605) 428-5483
 Cell: (605) 351-4350

brookings SOUTH DAKOTA
 City of Brookings
 Jackie Lanning, City Engineer
jlanning@cityofbrookings.org
 Office: (605) 692-6629
 Cell: (605) 691-3567

BROOKINGS municipal utilities
 Brookings Municipal Utilities (BMU)
 Eric Witt, Project Engineer
ewitt@swiftel-bmu.com
 Office: (605) 697-8410
 Cell: (605) 691-3334

HR
 To receive your newsletter by email, send a request to
lance.mcqueen@hdrinc.com