

# US Hwy 14 (6<sup>th</sup> Street) Reconstruction

20<sup>th</sup> Ave to 34<sup>th</sup> Ave

Newsletter #5

May 11<sup>th</sup>, 2017



### PROJECT INFO

Contract Amount  
**\$16,353,880.86**

Completion Date  
**June 30, 2018**

### Project Website link

<http://www.sddot.com/travelers/projects/6thStBrkgs/default.aspx>


### Contract No:

PH 0014(177)421 PCN 546N  
IM 0295(40)132 PCN 04TW  
WW 1601 PCN X03N

The project will be completed in 3 Major Phases.

- Phase 1A – north side of 6<sup>th</sup> Street
- Phase 1B – 22<sup>nd</sup> Ave intersection
- Phase 2 – south side of 6<sup>th</sup> Street
- Phase 3 – median / service roads

The current status of these phases is shown in the graphic below.



**Project Photo:** Installation of the foundation for the I-29 median bridge bent (looking north)



### Project Update

- The I-29 NE and NW ramps are complete & open!!!
- 34<sup>th</sup> Ave is complete & open @ the north side of 6<sup>th</sup> Street.
- 32<sup>nd</sup> Ave @ the north side of 6<sup>th</sup> Street, is closed and will remain closed for another 3 weeks.
- Roadway paving has begun on 6<sup>th</sup> Street, between 34<sup>th</sup> & 32<sup>nd</sup> Ave.
  - Roadway grading & paving will progress west.
- Steel piling installations are complete for Phase 1 for the new I-29 bridge.
  - Concrete bents and abutment have begun for the new I-29 bridge.

### Upcoming Work

- Pavement installations will continue on the north side of 6<sup>th</sup> Street.
- The intersection of 22<sup>nd</sup> Ave & Hwy 14 is scheduled to be closed Monday, May 22<sup>nd</sup>.
  - It will remain closed thru early August.
  - Sunrise Ridge Road will soon be connected to 6<sup>th</sup> Street to allow for this closure.
  - The detour for the closure of 22<sup>nd</sup> Ave will run thru this Sunrise Ridge Road connection.

**Project Photo:** Northeast I-29 ramp paving (looking north)



### PROJECT TEAM



**South Dakota DOT**  
John Rittershaus, Project Manager  
[john.rittershaus@state.sd.us](mailto:john.rittershaus@state.sd.us)  
Office: (605) 688-5003  
Cell: (605) 881-7145



**BX Civil & Construction**  
Nic Auringer, Project Manager  
[nauringer@bx-cc.com](mailto:nauringer@bx-cc.com)  
Office: (605) 428-5483  
Cell: (605) 351-4350



**City of Brookings**  
Jackie Lanning, City Engineer  
[jlanning@cityofbrookings.org](mailto:jlanning@cityofbrookings.org)  
Office: (605) 692-6629  
Cell: (605) 691-3567



**Brookings Municipal Utilities (BMU)**  
Eric Witt, Project Engineer  
[ewitt@swiftel-bmu.com](mailto:ewitt@swiftel-bmu.com)  
Office: (605) 697-8410  
Cell: (605) 691-3334



To receive your newsletter by email, send a request to [lance.mcqueen@hdrinc.com](mailto:lance.mcqueen@hdrinc.com)