

Custer Area Construction Projects – AUGUST 2017

US 18 East of Pine Ridge to Jct with SD 391 and SD 391 to the Nebraska State Line – The west portion of this project has been completed between the intersection with BIA 27 and Pine Ridge. The remaining (east) portion of this project from BIA 27 to the US 18/SD 391 intersection has begun as of the middle of May. The east portion consists of shoulder widening on the majority of US 18 and full grading on 2 isolated areas, cold milling, asphalt resurfacing, and pipe and box culvert replacement on the entire length. Asphalt work is scheduled to begin toward the end of August. The SD 391 portion of the project which consists of cold milling and asphalt resurfacing has been substantially completed. The completion date for this project is November 4, 2017.

SD 40 Bridge Replacement over Battle Creek near Redshirt southeast of Hermosa – Traffic has been diverted around the construction area and is controlled by flaggers during working hours. The contractor is in the process of building a wider roadway on both ends of the new bridge location. The contractor has completed construction of the foundation units and columns for the new bridge and poured the bridge deck. Remaining work includes asphalt paving and approach slabs. The completion date for this project is November 17, 2017.

SD 40 Landslide Repair near Redshirt southeast of Hermosa– The Contractor is near completion of repairing a landslide that is compromising the existing roadway. Traffic has been moved off of the diversion and the portable traffic signal has been removed. The remaining work includes asphalt paving and final erosion control. The completion date for this project is June 30, 2017.

Custer County 343 Hazelrodt Cutoff Bridge Replacement – This project has been substantially completed.